

Ref.: BMD.P509.Lot 787

Contact: Chris Jeisman

14/12/2022

BMD Urban PTY LTD

45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of
LOT 787 – Virginia Grove Stage 14 & 15

Construction Sciences Pty Ltd
ABN 74 128 806 735

Unit 6, 7-9 Streiff Road
WINGFIELD, SA 5013

adelaide@constructionsciences.net

Phone: 08 8164 3932

www.constructionsciences.net

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Urban, on **Lot 787** within Virginia Grove Stage 14 & 15, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 "Guide-lines on earthworks for commercial and residential developments". Areas and depth of works as per 20A0272.C0014 Post Fill Survey (0) & 20A0272.C0014 Post Topsoil Strip (0)

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be "controlled fill" in accordance with AS 2870-2011 "Residential Slabs & Footings".

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,

Sam Hardy

ASSISTANT AREA MANAGER
CONSTRUCTION SCIENCES

 **Construction
Sciences**

Phone +61 8 8164 3932 **Direct** +61 8 8164 3929 **Mobile** +61 488 278 704
Address Unit 6, 7 - 9 Streiff Road, Wingfield, South Australia 5013 Australia