



EARTH TESTING SERVICES PTY LTD

NATA accredited facility to ISO/IEC17025
ABN 93 073 117 236

P.O. Box 156 Para Hills SA 5096

U2 24 Pentland Road Salisbury South 5106

Ph: (08) 8250 5675

E: earth@earthtestingservices.com.au

AR Contracting

24.10.19

649 Port Road

To AR Contracting P/L

Dear David

In regard to Virginia Subdivision Stage 6 allotment works. AR Contracting has engaged Earth Testing Services P/L to undertake inspection and testing duties to comply with the requirements of AS 3798 'Guidelines for Earthworks' level 1 overview.

The following allotments have had fill certification to the above requirements,

- L868
- L818-887 inclusive
- L2001

The following allotments have negligible, no fill or in cut according to construction plan design levels.

- L864-867
- L869
- L879
- L880
- L899-903
- L957-963 (all inclusive)

The above allotments had the same site preparation as certified allotments whereby loose topsoil was removed exposing firm visually natural (see note) surface and inspected by experienced E.T.S. senior technician. The allotments have subsequently had earthworks completed and topsoil reinstated to design levels and as such do not require fill certification.

Note:

Whilst ETS have experienced staff in earthworks and visual inspection of natural surfaces the allotments must have individual soil testing borelogs to confirm natural. On the rare occasion older farmlands (for example) could have disturbed soil but over time develop natural characteristics and become difficult to delineate visually. Although utmost care is taken in these activities E.T.S. are not therefore responsible for "hidden fill" found in this regard.

Yours Faithfully

Peter Damiani, Director